



Quarterly Report on Publicized Government Projects/ Programs/ Activities
For the 3rd Quarter of CY 2018


Agency	Project/ Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		
							% of Completion	Total Cost Incurred to Date	Remarks
EVRMC	Construction of Mother and Child Hospital Building (Donated and Implemented by: Bloomberry Foundation)	Bagacay Tacloban City	350,255,238.77	3/27/2015	None	9/30/2016	Completed	350,255,238.77	Operational
EVRMC	Procurement of Works Contractor for the Construction and Transfer of EVRMC Main Building (Phase 1) (Implemented by: DOH Central)	Bagacay Tacloban City	497,236,521.29	C/o Central office	2	5/22/2018	Substantially Completed with a 99.90% Accomplishment	C/o Central office	On going Construction and will be Inaugurated last May 22, 2018. For issuance of certificate of completion upon rectification of punchlisting
EVRMC	Construction and Transfer of EVRMC Support Building (Phase II) (Implemented by: Doh - EVRMC)	Bagacay Tacloban City	449,704,181.96	C/o Central office		5/1/2018	On going with 86.45% Accomplishment	427,531,123.27	On going Construction
EVRMC	Proposed Construction of OPD Building (Donated and Implemented by: JICA)	Bagacay Tacloban City	443,069,634.50	9/1/2015	C/o JICA	8/15/2017	Completed	443,069,634.50	Operational
EVRMC	Construction of Several Infrastructure Project (Connecting Bridges, Retaining Walls, Drainage System)	Bagacay Tacloban City	27,563,488.86	3/7/2017		4/11/2018	On going with 95.90% Accomplishment	17,994,293.04	On going Construction but some part of the retaining wall are suspended due to the existence of the informal settler's and interfacing activity with the other contractor respectively.

EVRMC	Construction of Cancer Center Building (SAA#2016-05-0759)	Bagacay Tacloban City	94,500,000.00	9/19/2017		Oct. 2018	no accomplishment yet	14,175,000.00 - 15% advance payment	Waiting for the Contractor to mobilize
EVRMC	Construction of Engineering Building, Morgue, Waste Management Facility, Supply Area, Power House, Isolation Building Phase 1	Bagacay Tacloban City	36,862,518.55	12/21/2017	none	8/17/2018	On going with 59.00% Accomplishment	19,705,174.28	On going Construction
EVRMC	Construction of 2 Storey Dietary and Supply Building	Bagacay Tacloban City	45,662,119.75	12/29/2017	none	Aug. 2018	2.50% work Accomplishment	6,849,317.96	On going Construction
EVRMC	Design and Build of Trauma Center (Retrofitting / Refurbishing of 3 Storey Old Administration Building in Brgy, Bagacay Tacloban City) EVRMC, Phase 1	Bagacay Tacloban City	98,495,813.24	12/29/2017	none	Dec. 2018	Waiting for the approval of Permit to Construct.	14,774,371.99	Ongoing demolition of Existing partitions in preparation for retrofitting of the Structure.
EVRMC	Construction of Cadaver Holding Area Including Waste Pathological Pit with Landscape	Bagacay Tacloban City	4,529,562.69	12/29/2017	none	5/27/2018	100% completed	4,304,724.15	Completed. For issuance of Certificate of Occupancy

EVRMC	Construction of Multi Disciplinary Center (Acute Stroke Center (4.085M), Diabetes and Geriatric Center (.740M), Biomarine Poison and toxicology Center (10.582M), Psychiatric Center (7.4M)	Bagacay Tacloban City	21,645,834.38	8/17/2018	none	2/17/2019	no accomplishment yet	none	Ongoing demolition of Existing building.
-------	---	-----------------------	---------------	-----------	------	-----------	-----------------------	------	--

Prepared By:

ROVIE JEAN G. NOVIO
 Aht. II - JO
 Planning Section

Checked By:

ROSARIO ANALISA MAZO
 AO - IV
 Planning Officer Designate

Approved By:

SALVADOR B. EVARDONE MD.
 Medical Center Chief II