




Projects which should be included in the list but not reported by Management

Agency/Department Address	Name/Particulars & ID. No.	Location	Publicized Project/ Program/Activity (Amount in Million Pesos)				Status of Publicized Project/Program/Activities					
			Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost in Date	Reason for Delayed Completion
			Original	Revised				Original	Revised			
A	B	C	D		E	F	G	H		I	J	K
EASTERN VISAYAS REGIONAL MEDICAL CENTER	Construction and Transfer of EVRMC, Cabalawan, Tacloban City, Phase 2 (new site) and Construction of Support Services Building, STP, Drainage and Sewage System (new site)	Brgy. Bagacay Tacloban City	449,704,181.96	-	JD Legaspi Construction	-	December 29, 2015	August 24, 2016	April 4, 2019	86.50%	360,075,495.98	Restrained activities due to lack of manpower and materials.
EASTERN VISAYAS REGIONAL MEDICAL CENTER	Design and Build of Cancer Center Phase 1	Brgy. Bagacay Tacloban City	94,500,000.00	-	SYNDTITE CONSTRUCTION	-	July 5, 2018	October	July 11, 2019	43.00%	32,933,250.00	Due to limited equipment, materials and manpower on site.
EASTERN VISAYAS REGIONAL MEDICAL CENTER	Construction of 2 Storey Dietary and Supply Building	Brgy. Bagacay Tacloban City	45,662,119.75	-	BISLIG VENTURE CONSTRUCTION & DEVELOPMENT INC.	-	December 29, 2017	August 25, 2018	August 9, 2019	93.00%	40,589,058.24	Due to limited equipment, materials and manpower on site.
EASTERN VISAYAS REGIONAL MEDICAL CENTER	Design and Build of Trauma Center (Retrofitting / Refurbishing of 3 Storey Old Administration Building in Brgy. Bagacay Tacloban City) EVRMC, Phase 1	Brgy. Bagacay Tacloban City	98,495,813.24	-	BISLIG VENTURE CONSTRUCTION & DEVELOPMENT INC.	-	December 29, 2017	October 25, 2018	October 16, 2019	90.00%	87,080,148.48	Due to limited equipment, materials and manpower on site.
EASTERN VISAYAS REGIONAL MEDICAL CENTER	Construction of Multi-Disciplinary Building Phase 1	Brgy. Bagacay Tacloban City	21,645,834.38	22,801,211.69	BISLIG VENTURE CONSTRUCTION & DEVELOPMENT INC.	-	August 14, 2018	February 10, 2019	June 15, 2019	100.00%	22,559,834.38	Due to additional works/change order.

Prepared by:

 ROMELBEAN G. NATIVIO
 PMU STAFF

Checked by:

 Engr. JOSEPH A. DECENA
 HFEP Coordinator / Engr III

Approved by:

 SALVADOR B. EVARDONE, MD.
 Medical Center Chief II